

Northwest Water Treatment Plant Improvements

Project Update

Brunswick County Board of Commissioner Meeting

Reed Barton, PE

January 7, 2019



**CDM
Smith**

Project Timeline

**Advanced Treatment
Evaluation**
Jan - Apr '18


**Preliminary Engineering
& NPDES Permit**

May - Aug '18

Application Submitted Nov '18

Bidding & Construction

Nov '19 - Sep '22



LPRO Pilot Testing

Feb - Jul '18

Extended to May '19

**Final Design
and Permitting**

Oct '18 - Sep '19

Alternatives Considered for Improvements to Water Supply

Maintain Existing Cape Fear River Supply

- Abundant source of water
- Existing Infrastructure
- Advanced treatment is required to address emerging contaminants (GenX, PFAS, 1,4-Dioxane)
- Northwest WTP requires expansion to meet projected water demand

SELECTED


Expand County's Groundwater Supply

- Groundwater supply is inadequate to meet the County's water needs

NOT SELECTED

For advanced treatment, LPRO is recommended for the following reasons:

- ✓ Best removal of GenX, other PFAS and 1,4-Dioxane
- ✓ Most Cost-Effective advanced treatment technology for removing 90% or more of the Target Contaminants (25-yr NPW)
- ✓ Provides best protection against the broadest range of unidentified contaminants and spills/spikes in the Cape Fear River



Project Timeline

Advanced Treatment
Evaluation

Jan - Apr '18


Preliminary Engineering
& NPDES Permit

May - Aug '18

Application Submitted Nov '18

Bidding & Construction

Nov '19 - Sep '22



LPRO Pilot Testing

Feb - Jul '18

Extended to May '19

**Final Design
and Permitting**

Oct '18 - Sep '19

Pilot Testing Has Confirmed LPRO Effectiveness

Parameter	Filtered Water Concentration	RO Treated Water	Calculated Removal %
Gen X	7 – 12 ng/L	ND	--
Nafion Byproduct 1 & 2	ND – 6 ng/L	ND	--
PFMOAA	320 – 750 ng/L	ND – 11 ng/L	98%+
PFO2HxA	12 – 26 ng/L	ND	--
PFHxA	19 – 20 ng/L	ND	--
PFPeA	16 - 17 ng/L	ND	--
PFOS + PFOA	18 - 26 ng/L	ND	--
Sum (45) of PFAS Tested	423 – 892 ng/L	ND – 11 ng/L	--

Project Timeline

Advanced Treatment
Evaluation

Jan - Apr '18


Preliminary Engineering
& NPDES Permit

May - Aug '18

Application Submitted Nov '18

Bidding & Construction

Nov '19 - Sep '22



LPRO Pilot Testing

Feb - Jul '18


Extended to May '19

Final Design
and Permitting

Oct '18 - Sep '19

Preliminary Engineering Work Completed

Description	Opinion of Probable Project Cost
WTP Expansion and Improvements	\$47.5 M
RO Facility	\$82 M
Concentrate Pipeline	\$7.5 M
Total	\$137 M



✓ Selected for WIFIA Funding (up to \$73M Loan)

Project Timeline

Advanced Treatment
Evaluation

Jan - Apr '18

Preliminary Engineering


& NPDES Permit

May - Aug '18

Application Submitted Nov '18

Bidding & Construction

Nov '19 - Sep '22



LPRO Pilot Testing

Feb - Jul '18

Extended to May '19

Final Design
and Permitting

Oct '18 - Sep '19


Why is an NPDES Permit Required?

- LPRO generates concentrate stream
- CDM Smith evaluated alternatives to manage concentrate

Option	Feasible	Justification
NPDES discharge to surface water	Yes	Proximity to Cape Fear River; NC DEQ has approved discharges for other RO facilities
Discharge to sewer/ wastewater system	No	Existing wastewater infrastructure in 10 mile radius not adequate
Land application	No	'Very limited' soils in the area; estimate 1,000 acres land required
Reuse/ reclaimed water	No	No existing infrastructure, low demand in area
Deep well injection	No	Not permitted by NC General Statutes

Characteristics of Requested Discharge


- **Discharge will meet ALL regulatory requirements**
- Expected flow range is 0.7 mgd – 4 mgd
- NPDES permit will set specific guidelines for the water being discharged
- Return compounds to the Cape Fear River that were removed from the drinking water during treatment
- No net increase in PFAS or emerging contaminants to the river



NPDES Permit Application Status

- Application submitted Nov. 9, 2018
- Probable 6-month review/approval process
- Preliminary comments from DEQ received Dec. 14, 2018
- CDM Smith is preparing responses (Jan 2019)
- Next step: DEQ will prepare a Draft NPDES Permit
 - State and federal agency review
 - Public comment

Project Timeline



Final Design Status

- Final design initiated October 2018
- Final documents ready for bidding October 2019





Questions?

