

BRUNSWICK COUNTY  
CHANGE ORDER NO. 3

PROJECT:  
ORIG. TIME OF COMP.  
720 days  
ORIG. DATE OF COMP.  
Oct. 28, 2021

Northeast Brunswick WWTP Expansion  
CAUSE CODE:

**FOR BC USE ONLY**

- ☐ OR Owner Request  
☐ CR Contractor Request  
☐ DR Designer Request  
  
☐ CC Concealed Condition  
  
☐ DE Design Error  
☐ DO Design Omission  
☐ SC Schedule Change  
☐ OT Other

Under the terms of the Contract and without invalidating the original provisions thereof, the following change(s) in work is(are) authorized for the change in Contract amount herein set forth: (Description of change order with detailed breakdown attached)

See attached letter from McKim and Creed dated September 19, 2022, which includes a description of each change.

The Time of Completion including previous orders is 835 calendar days and shall be (increased) (decreased) (unchanged) by 280 calendar days by this change order for a revised Contract date of completion of November 27, 2022. (Detailed analysis supporting the requirements for a change in duration is attached) See TA Loving letter dated September 17, 2022.

**CONTRACT COST SUMMARY**

|                                |     |              |                      |     | TOTALS          |
|--------------------------------|-----|--------------|----------------------|-----|-----------------|
| 1. Original Contract Amount    |     |              |                      |     | \$41,653,213.31 |
| 2. Amount of Previous Orders   | ADD | \$334,658.98 | Deduct               | \$0 |                 |
| 3. Amount of This Order:       | ADD | \$320,984.74 | Deduct               | \$0 |                 |
| 4. Total additions lines 2 & 3 |     |              | Minus Total Deducts: | \$0 | \$655,643.72    |

(Line 4 shall show the net amount to be added or [deducted] from the **original** Contract amount.)

5. Revised Contract Total Amount \$42,308,857.03

I certify that my Bonding Company will be notified forthwith that my Contract has been changed by the amount of this change order, and that a copy of the approved change order will be mailed upon receipt by me to my surety.

|                        |                        |                     |
|------------------------|------------------------|---------------------|
| TA Loving Company      | By: <u>Paul Hunter</u> | <u>9/19/22</u>      |
| (Contractor)           |                        | (Date)              |
| McKim and Creed Inc.   | By: <u>[Signature]</u> | <u>SEPT 19 2022</u> |
| (Designer)             |                        | (Date)              |
|                        | By: _____              | _____               |
| (Owner)                |                        | (Date)              |
|                        | By: _____              | _____               |
| (County Commissioners) | Chairman               | (Date)              |

This instrument has been preaudited in the manner required by the Local Government Budget and Fiscal Control Act.

Approved as to Form

\_\_\_\_\_  
Brunswick County Finance Officer

\_\_\_\_\_  
Brunswick County Attorney

DISTRIBUTION: 1 original to Owner 1 original to Contractor

## DESIGNER'S REQUEST FOR AUTHORIZATION TO CHANGE

DATE: September 19, 2022

REQUEST NO.: Change Order No. 3

PROJECT NAME: Northeast Brunswick  
Regional WRF 2.5 MGD  
Facility Expansion

OWNER: Brunswick County Public Utilities

CONTRACTOR: TA Loving Company

DESIGNER: McKim and Creed Inc.

CONTRACT FOR: Existing NE WWTP Plant  
Expansion

---

### REASON FOR CHANGE:

See McKim and Creed letter to BCPU dated September 19, 2022.

---

### SUMMARY REVIEW OF CONTRACTOR'S ESTIMATE FOR TIME AND COST: (Attach Contractor's detailed cost breakdown of labor and materials)

See McKim and Creed letter to BCPU dated September 19, 2022.

---

### DESIGNER SUMMARY:

1. Schedule items affected by this change: See McKim and Creed letter to BCPU dated September 19, 2022.

2. Can Contractor mitigate the change without requiring a Contract time extension? No

3. Will the change require a Contract time extension for other Contractors? No Which?

4. Are additional costs indicated by reason of the time extension If so they must be included in 5 & 6 Below.

|  | CONTRACTOR'S ESTIMATE | DESIGNER'S ESTIMATE |
|--|-----------------------|---------------------|
| 5. Estimated cost of change:                     | NA                    | NA                  |
| 6. Estimated time extension field cost (if any): | NA                    | NA                  |

### DESIGNER RECOMMENDATION AND CERTIFICATION:

I certify that I have reviewed all aspects of this change order and have determined that it is in the best interest of the Owner to have the work accomplished. I have also determined that the cost and time allotment are fair and equitable, and I recommend acceptance by the Owner.

Approved by:  Date: September 19, 2022

Title: Senior Construction Administrator