

BRUNSWICK COUNTY
CHANGE ORDER NO. Final

PROJECT: Carolina Shores North Wastewater Collection System
ORIG. TIME OF COMP. 240
ORIG. DATE OF COMP. August 30, 2017
CAUSE CODE:

FOR BC USE ONLY

- ☐ OR Owner Request
☐ CR Contractor Request
☐ DR Designer Request
☐ CC Concealed Condition
☐ DE Design Error
☐ DO Design Omission
☐ SC Schedule Change
☒ OT Other (FACO)

Under the terms of the Contract and without invalidating the original provisions thereof, the following change(s) in work is(are) authorized for the change in Contract amount herein set forth: (Description of change order with detailed breakdown attached)

This final adjusting change order accounts for the actual quantities installed and includes a sewer service relocation and water main relocation at new pump station.

The time of completion is increased for the weather days through the completion period for 37 weather days and 5 additional days granted for service relocation.

The Time of Completion including previous orders is 297 calendar days and shall be (increased) (decreased) (unchanged) by 42 calendar days by this change order for a revised Contract date of completion of October 26, 2018. (Detailed analysis supporting the requirements for a change in duration is attached). Since the project was substantially complete on January 17, 2018 and the working days were impacted by weather and County office shut down days within the period, the liquidated damages withheld is 61.5 days.

CONTRACT COST SUMMARY

					TOTALS
1. Original Contract Amount					\$1,820,584
2. Amount of Previous Orders	ADD	\$53,656	Deduct	\$0	
3. Amount of This Order:	ADD	\$0	Deduct	\$136,229.42	
4. Total additions lines 2 & 3		\$53,656	Minus Total Deducts:	\$136,229.42	\$-82,573.42

(Line 4 shall show the net amount to be added or (deducted) from the original Contract amount.)

5. Revised Contract Total Amount \$1,738,010.58

I certify that my Bonding Company will be notified forthwith that my Contract has been changed by the amount of this change order, and that a copy of the approved change order will be mailed upon receipt by me to my surety.

<u>Cremichael Const Co INC</u> (Contractor)	By: <u>Walter J. Carmichael</u>	<u>2-16-18</u> (Date)
<u>WK Dickson & Co. Inc.</u> (Designer)	By: <u>T. G. Hubbard</u>	<u>2-16-18</u> (Date)
<u>Brunswick County</u> (Owner)	By: <u>Walter L. Phipps, P.E.</u>	<u>2-16-2018</u> (Date)
_____ (County Commissioners)	By: <u>Frank Williams, Chairman</u>	_____ (Date)

This instrument has been preaudited in the manner required by the Local Government Budget and Fiscal Control Act.

Approved as to Form

Brunswick County Finance Officer

Brunswick County Attorney

DISTRIBUTION: 1 original to Owner

1 original to Contractor

DESIGNER'S REQUEST FOR AUTHORIZATION TO CHANGE

DATE: February 15, 2018

REQUEST NO.:2

PROJECT NAME: CSN Sewer SAD (29)

OWNER: Brunswick County

CONTRACTOR: Carmichael Construction Company

DESIGNER: WK Dickson & Co., Inc.

CONTRACT FOR:

REASON FOR CHANGE:

Final adjusting quantities and associated contract period changes

SUMMARY REVIEW OF CONTRACTOR'S ESTIMATE FOR TIME AND COST: (Attach Contractor's detailed cost breakdown of labor and materials)

Contractor has proposed pricing for asphalt seal coat and service relocation.

DESIGNER SUMMARY:

1. Schedule items affected by this change: Yes, 57 days additional
2. Can Contractor mitigate the change without requiring a Contract time extension? No
3. Will the change require a Contract time extension for other Contractors? No Which? NA
4. Are additional costs indicated by reason of the time extension? No If so they must be included in 5 & 6 Below.

	CONTRACTOR'S ESTIMATE	DESIGNER'S ESTIMATE
5. Estimated cost of change:		
6. Estimated time extension field cost (if any):		

DESIGNER RECOMMENDATION AND CERTIFICATION:

I certify that I have reviewed all aspects of this change order and have determined that it is in the best interest of the Owner to have the work accomplished. I have also determined that the cost and time allotment are fair and equitable, and I recommend acceptance by the Owner.

Approved by: G. R. Shiloh Date: 2/15/18

Title: Project Manager
WK Dickson & Co., Inc.